



CITY OF ANN ARBOR
PROJECT MANAGEMENT SERVICES UNIT
100 NORTH FIFTH AVE. P.O. BOX 8647
ANN ARBOR, MICHIGAN 48107-8647
WWW.A2GOV.ORG
(734) 994-2744

For Immediate Release
July 24, 2008

Homayoon Pirooz, P.E., Manager
hpirooz@a2gov.org
734-994-6148

Notice of Temporary Traffic Control Plan
INTERSECTION OF NEWPORT ROAD AND SUNSET ROAD
Beginning on Monday August 4, 2008

Location and Limits of Affected Area:

Intersection of Newport Road and Sunset Road

Description of Construction:

The Maple-Miller Transmission Water Main project includes the installation of a 24" water main, 30" storm sewer and full or partial road resurfacing along N. Maple, Miller Ave, Fulmer St and Sunset Road; ending at the City of Ann Arbor Water Treatment Plant. At this time and while the Ann Arbor Public Schools are closed for the summer, the proposed utility installation must pass through the intersection of Newport Rd and Sunset Rd. The construction at this intersection is deep and for the public's safety the intersection must be closed to the through vehicular traffic during this phase of the construction. The work at the intersection is expected to take 5-10 work days depending on the weather and the soil condition at this location. For the emergency vehicles, i.e. Police, Fire and Ambulance services, provisions are made to bypass the intersection via an existing parking lane west of the intersection at any time (see the map attached).

Temporary Construction Traffic Control Plan:

Beginning on Monday August 4, 2008 at the intersection of Newport Road and Sunset Road:

- The NB Newport Road traffic, south of Sunset Rd, will be directed south on Newport Rd, west on Miller Ave and north on N. Maple Rd. to Newport Rd.
- The SB Newport Road, north of the intersection will be directed north on Newport Rd, south on N. Maple Rd, and west on Miller Ave to Newport Rd.
- The WB Sunset Road traffic will be directed south on Pomona Rd, west on Red Oak Rd and south on Newport Rd.

During this construction the traffic may experience brief delays within the areas influenced by this work. Detour signs will be posted for this construction; however the motorists are advised to seek alternate routes. To maintain the safety of all, please reduce speeds and drive cautiously through work zones. We thank you in advance for your patience as these necessary public infrastructure improvements are completed.

Project Contacts:

City of Ann Arbor

Igor Kotlyar, P.E., Project Management (734) 994-6087 (not available during the week of July 28, 2008)

Randy Goldhardt, Construction Inspection, (734) 323-9566

David Clemons, Construction Supervision, (734) 323-7942

Washtenaw Engineering Co.

Steve Gorsuch, P.E., Construction Engineering, (734) 761-8800

E.T. MacKenzie Company

John Niemiec, Construction Contractor, (734) 761-5050